

CONTROL SHEET

Document Control

Title:	Tactile safety inspection of high-level fabric. Report PIC134 Craigmillar Castle	
Authors:		
Document created:	April 2021	
Approved by:		
Date of Approval:		
Version Number:	V0200	

Version Control

Version	Date	Status	Prepared by	Amendments
V0100	23/04/2021	Approved		First approved version
V0200	21/05/2021	Approved		High-Level Risk drawings updated from Inherent Risk to Identified Risk. Dashboard risk levels corrected.

High-Level Fabric Inspection: Report - Introduction

Introduction:

The High Level Fabric Inspection of Craigmillar was lead by Assessor (HBFA) and carried out with HBFA , Historic Building Fabric

from 24.02.2021 - 01.04.2021.

The Tier 1 Team assessed 11 zones covering the whole monument, using a range of high level access equipment including rope access, MEWP, alloy towers and ladders. MEWPs were lifted into the gardens using a spider crane while ground mats or alloy tracks below MEWPs protected the ground and archaeologically sensitive areas in particular.

The report summarises the detailed information collated by individual OBS forms for each zone. The OBS forms are accessed here:

https://hescot.sharepoint.com/sites/Teams_Tier1Compliance/Shared%20Documents/1%20High-Level%20Fabric/Inspections/Completed%20Inspections/PIC134-CraigmillarCastle

Re-inspection frequency: (in years)



HLF Inspection Risk Matrix:

HES-T1C-HLF-RAS-X-X-V0101-RiskMatrix


1	Consequence	1	2	3	4	5
Pro	bability	No injury	Minor injury	Moderate injury	Major injury	Fatal or life-altering injury
5	Fabric fall almost certain	5	10	15	20	25
4	Fabric fall highly likely	4	8	12	16	20
3	Fabric fall likely	3	6	9	12	15
2	Fabric fall unlikely	2	4	6	8	10
1	Fabric fall highly unlikely	1	2	3	4	5

RISK RATING	RISK SCORE RANGE
High	15-25
Medium	10- 14
Low	1-9

HL Zones:

Zone:	Colour:	Zone Name:	
1		Outer Walls Exterior	
2		Outer Courtyard Interior	
3		Chapel	
4		East Garden Interior	
5		Church Building	
6		Terraced Garden	
7		Curtain wall	
8		Preston Range	
9		Tower House Exterior	
10		Gilmour Range	
11		PIC Boundaries	







KEY FINDINGS

The HBFAs identified 389 number of risk areas. Using the matrix, the risk was assigned a level (high, medium or low) and, where appropriate, measures were put in place to reduce the risk. These include access restrictions, repairs with Scheduled Monument Consent or under Section 17 of the Scheduled Monuments Act, when time and permissions allowed. Twenty one (21) items of dangerous fabric were removed and a Class V notification issued.

Re-inspection of zones is recommended within the time scales set out on the previous tab, based on the residual risk of each zone. High risk areas were secured with barriers and the appropriate site access notifications issued. While 50 OBS requiring notifiable access restrictions were identified with a further 4 OBS requiring non-notifiable access restrictions, these were often found in the same areas and therefore required the closure of areas on site.

PREDOMINANT RISKS:

- The parapet of the Southwest Curtain wall tower (Zone 7) and the Doocot (Zone 1) are at highest risk of substantial masonry fall and present the highest risk to staff, visitors and intruders.

- Loose wall head stones were found lying on top of the South Curtain wall (Zone 7) and the Church walls (Zone 5) in particular.

- Fractured and loose sections of mortar and loose pinning stones at height present the most commonly found risks to the health and safety of persons below. These were particularly prevalent on the South, East and West faces of the Tower (Zone 9), the area between the West elevation of the tower and the Gilmour Range (Zone 10) and the interior and exterior church walls (Zone 5).

- A number of projecting Curtain wall parapet wall soffits are delaminating (Zone 7).

- Vertical cracks were noted on the tower (Zone 9), particularly affecting the South and East faces and penetrating the full wall thickness.

- A number of decayed lintels were identified in the Gilmour Range (Zone 10).

High-Level Fabric Inspection: Report - Access Scope


High-Level Fab	oric Inspection:	Report - Access	Scope		
PIC number	PIC134	Site name	Craigmillar Castle		
Inspection start:	24/02/2021	Inspection end:	01/04/2021	Submission:	23/04/2021
Lead assessor:					
Other assessors:					

Access methods: Select all methods used to conduction inspection $oldsymbol{ u}$					
MEWP	Yes	Design Scaffold	No	Alloy Tower Scaffold	Yes
Rope Access	Yes	Steeplejack	No	Ladder	Yes
Ground	Yes	Binoculars / Photo	No	UAV	No
Other method	Yes	If yes, details: Spider Cra	ne to lift M	EWPs into Gardens	
Ground protection / tracking required:			Yes		
External Contractor appointed for access requirments:			Yes		

Inspection info:


Limitations of	To prevent accidental damage to trees under Tree Protection Order, high level access
inspection:	to the inner courtyard Curtain Wall and MEWP access below the South elevation of the castle was restricted. However, tactile inspection of adjacent areas and wall heads above gave an indication of the general issues likely to be found here. The inner wall faces of the Preston Range attic gallery were inspected visually only to prevent damage to the fragile floor slabs. Given their low height from the gallery floor, this, in combination with a tactile inspection of the wall heads from external faces, allow for sufficient confidence in the findings of the inspection.
Areas not inspected:	The interior church wall faces inside the MCU Yard and area behind the toilet block could not be reached with any access equipment and a tactile inspection could not be carried out here. Visual observation from the ground indicated that the interior church walls are likely in similar condition to those found on the exterior face and the East and West interior walls of the toilet block end. However, these areas were not risk scored due to restricted visibility. Internal spaces and the roofed visitor centre did not form part of the inspection.












ZONE 10 - 4 days - MEWP, Alloy Tower,

Rope Access & Ladder

Jan 2019


High-Level Fabric Inspection: Report - High-Level Zoning Drawing(s)





High-Level Fabric Inspection: Report - High-Level Zoning Drawing(s)






High-Level Fabric Inspection: Report - High-Level Zoning Drawing(s)





High-Level Fabric Inspection: Report - Identified Risk Map Overview







l