High Level Masonry Project Tactile safety inspection of high-level fabric

REPORT URQUHART CASTLE PIC323



October 2022



CONTROL SHEET

Document Control

Title:	Tactile safety inspection of high-level fabric
	Report PIC323 Urquhart Castle
Authors:	

Document created:	October 2022
Reviewed by:	
Date Reviewed:	30/11/2022
Approved by:	
Date of Approval:	30/11/2022
Version Number:	V0400

Version Control

Version	Date	Status	Prepared by	Amendments
V0001	27/10/2022	Draft		First draft
V0002	30/11/2022	Approved		inal draft
V0400	30/11/2022	Approved		Reviewed&Approved

Template version: PICxxx-T1C-HLF-REP-YYYYMMDD-X-V0400-Report

High-Level Tactile Inspection: Report - Introduction



PIC ID # ↓	PIC323	Site name	Urquhart Castle		
Inspection start	30/05/2022	Inspection end	18/07/2022	Submission	30/11/2022
Lead inspector					
Other inspectors					

Introduction:

The Inspection Team assessed 14 out of 15 zones covering the whole monument and visitor centre, using a range of high level access equipment including rope access, spider MEWP, alloy tower and ladders. Mats were used to protect the ground while accessing the moat and during the inspection of the foot bridge leading to the gatehouse.

HLF Inspection Risk Matrix:

HES-T1C-HLF-RAS-X-X-V0300-RiskMatrix

C	onsequence	1	2	3	4	5
Probability		No injury	Minor injury	Moderate injury	Major injury	Fatal or life-altering injury
5	Fabric fall almost certain	5	10	15	20	25
4	Fabric fall highly likely	4	88	12	16	20
3	Fabric fall likely	3	6	9	12	15
2	Fabric fall unlikely	2	4	6	8	10
1	Fabric fall highly unlikely	1	2	3	4	5

RISK RATING	RISK SCORE RANGE
High	15 - 25
Medium	10 - 14
Low	1-9

Re-inspection frequency: (in years)

High-Level Tactile Inspection: Report - Introduction



		Annual Visitor Numbers				
		up to 5 k	5-20 k	20 - 100 k	100k - 2m	over 2 m
Risk	Low	5 years	5 years	5 years	4 years	4 years
Identified Risk Rating	Medium	3 years	3 years	2.5 years	2 years	2 years
	High	1 year	1 year	1 year	1 year	0.5 year

Link to 3D model:


HL Zones:


Zone:	Colour:	Zone Name:
1		Bridge Piers
2		Gate House
3		Outer Curtain Wall Gate House to Tower
4		Inner Curtain Wall Gate House to Tower
5		Grant Tower
6		Outer Curtain Wall Tower to West Gate
7		Apartment
8		Great Hall and Kitchen
9		Water Gate
10		Curtain Wall Smithy to East Motte
11		Curtain Wall Motte
12		Motte and Upper Bailey
13		Visitor Centre East Elevation
14		Rotunda
15		Wall in car park

High-Level Tactile Inspection: Report - High-Level Zoning Drawings




Click on link below image to open drawing in PDF viewer:






High-Level Tactile Inspection: Report - High-Level Zoning Drawings








High-Level Tactile Inspection: Report - Summary dashboard





Inspection Action:					
Class V Report = Fabric	Access Restriction	Monitor Observation /			
detached during tactile inspection	Full site, notifiable	Partial site, notifiable	Partial site, not notifiable	Plan Repairs = No immediate action	
35	0	3	5	42	
Inspection types	Tactile	25	Vigual	0	

Key comments:

KEY FINDINGS

Most of the OBS identified during the inspection fall into the low risk category. A number of medium and high risk loose wall head stones were identified during the inspection and communicated to the DA and MCU. These stones were re-bedded by the MCU under Section 17 during or soon after the inspection. The repairs

Mitigated with applied Access

Restriction in place

High-Level Tactile Inspection: Report - Summary dashboard



are not reflected in this report which records the findings of the inspection only. The wall of the Smithy/Old tower could not be inspected with the available access methods at the time of inspection and is classed as a potential high risk. The remainder of Zone 10 is essentially inaccessible above a steep and heavily vegetated incline. **PREDOMINANT RISKS:** The local sandstone is prone to minor scaling and delamination. Mortar decay resulted in fragmentation and loosening of some pinnings. Due to the relative low height of the walls, most risks were scored as low with high risk loose wall head stones being removed or subsequently repaired by the MCU under section 17.

High-Level Tactile Inspection: Report - Access Scope



PIC ID# **PIC323**

Site name **Urguhart Castle**

Access methods: Select all methods used to conduction inspection \checkmark

MEWP	Yes	Design Scaffold	Alloy Tower Scaffold Yes	;
Rope Access	Yes	Steeplejack	Ladder Yes	
Ground	Yes	Binoculars / Photo	UAV	
Oth an math and		If was also its	·	

Ground protection / tracking required: Yes External Contractor appointed for access requirments: Yes

Inspection info:

Limitations of inspection:


The inspection was carried out in two phases during the first week of June (Grant Tower) and the second half of July. It was possible to inspect the Visitor Centre by MEWP and this was also used to inspect the bridge and piers (zone 1). Rope access was required for most of the curtain wall and motte and bailey. De-vegetation was also carried out by the rope team as requested by the MCU. The alloy tower was used to inspect the gatehouse archway while ladders were used to inspect all other areas, including the port cullis. Inspections of visitor routes were undertaken before opening to reduce the need for site closures ie. the visitor centre and gatehouse and access equipment (MEWP and alloy tower) was moved around the site before opening. Nonetheless, some visitors gained unauthorised access prior to opening by reaching the site by boat and had to be warned about the risks on site.


Areas not inspected: The Smithy (remains of old tower) and zone 10 could not be inspected. Zone 10 is essentialy inaccessible while the remains of the tower have been barriered.

Click on link below image to open drawing in PDF viewer:

High-Level Tactile Inspection: Report - Access Scope












Click on link below image to open Interactive PDF in PDF viewer. In PDF viewer, the drawing is an interactive PDF, click on the labels to open the relevant OBS form for further information.













High-Level Tactile Inspection: Report - Risk Drawings









High-Level Tactile Inspection: Report - Risk Drawings







High-Level Tactile Inspection: Report - Access Restrictions Plan



Click on link below image to open drawing in PDF viewer:

