
High Level Masonry Project Tactile safety inspection of high-level fabric

REPORT Monument Name PIC032



October 2022



CONTROL SHEET

Document Control

Title:	Tactile safety inspection of high-level fabric Report PIC032 Ravenscraig Castle
Authors:	
Document created:	October 2022
Reviewed by:	
Date Reviewed:	15/12/2022
Approved by:	
Date of Approval:	19/12/2022
Version Number:	V0100

Version Control

Version	Date	Status	Prepared by	Amendments
V0001	DD/MM/YYYY	Draft		First draft
V0100	19/12/2022	Approved		First issue

Template version: PICxxx-T1C-HLF-REP-YYYYMMDD-X-V0400-Report

High-Level Tactile Inspection: Report - Introduction



PIC ID # ↓	PIC032	9	Site name	Ravenscraig Ca	stle		
Inspection start	17/10/2022	Ir	nspection end	28/10/2022		Submission	19/12/2022
Lead inspector							
Other inspectors							

Introduction:

The High-Level Fabric Inspection of Ravenscraig Castle (PIC032) was lead by [Lead Inspector] and carried out with Inspectors [From 17/10/2022 - 28/10/2022.]

The HLM Inspection Team assessed 16 zones covering the whole monument, using a range of high level access equipment including rope access, alloy towers and ladders.

HLF Inspection Risk Matrix:

HES-T1C-HLF-RAS-X-X-V0300-RiskMatrix

C	onsequence	1	2	3	4	5
Prob	ability	No injury	Minor injury	Moderate injury	Major injury	Fatal or life-altering injury
5	Fabric fall almost certain	5	10	15	20	25
4	Fabric fall highly likely	4	8	12	16	20
3	Fabric fall likely	3	6	9	12	15
2	Fabric fall unlikely	2	4	6	8	10
1	Fabric fall highly unlikely	1	2	3	4	5

RISK RATING	RISK SCORE RANGE
High	15 - 25
Medium	10 - 14
Low	1-9



Re-inspection frequency: (in years) VISITOR NUMBERS UNKNOWN - TO BE DETERMINED

		Annual Visitor Numbers						
		up to 5 k	5-20 k	20 - 100 k	100k - 2m	over 2 m		
Risk	Low	5 years	5 years	5 years	4 years	4 years		
Identified Risk Rating	Medium	3 years	3 years	2.5 years	2 years	2 years		
lepi	High	1 year	1 year	1 year	1 year	0.5 year		

Link to 3D model:

N/A


HL Zones:

Zone:	Colour:	Zone Name:
1		North boundary wall. South elevation
2		West Tower. North, South, East and West elevations
3		Mid Range/ North elevation curtain wall
4		East Tower. North, South, East and West elevations
5		South Range. East wall. External elevation
6		South East boundary wall (remains) South East elevation
7		Bridge
8		Entrance pend
9		South Range. Kitchen (remains)
10		Mid Range Battery. South elevation
11		Court. Internal walls
12		West Tower. Stair turret
13		West Tower. Hall
14		East Tower. Entrance pend and stair turret
15		East Tower. Chamber.
16		Mid Range. Vaulted cellars

High-Level Tactile Inspection: Report - High-Level Zoning Drawings




Click on link below image to open drawing in PDF viewer:



ign-Level Tactile Inspection: Report - Hign-Level Zoning Drawing :	

High-Level Tactile Inspection: Report - Summary dashboard





Inspection Action:								
Class V Report	Access Restriction	and causing harm	Monitor Observation					
Fabric detached during tactile inspection	Full site, notifiable	Partial site, notifiable	Partial site, not notifiable	/ Plan Repairs No immediate action				
5	0	0	0	24				
Inspection types:	Tactile	29	Visual	0				

0

Mitigated with applied Access

Restriction in place

High-Level Tactile Inspection: Report - Summary dashboard



Key comments:

KEY FINDINGS
- 2 Loose quoins removed by Rope Access team (stored on site)
-
PREDOMINANT RISKS:-
- Vandalism / Unauthorised access to higher areas of site
-

High-Level Tactile Inspection: Report - Summary dashboard



High-Level Tactile Inspection: Report - Access Scope




PIC ID#	PIC032	Site name	Ravei	nscraig Ca	stle		
Access method	ls: Select all m	nethods used to c	conduction in	nspection	$\overline{\Psi}$		
MEWP		Design Sca	affold			Alloy Tower Scaffold	Yes
Rope Access	Yes	Steeplejac	k			Ladder	Yes
Ground	Yes	Binoculars	/ Photo]	UAV	Yes
Other method		If yes, details:					
Ground protectio	n / tracking re	quired:]		
External Contract	or appointed f	for access requirn	nents:	Yes]		
Inspection info):						
Limitations of inspection:	All areas i	nspected - Stronยู	g winds dela	yed inspe	ction	S	
Areas not inspect	ted: All areas i	nspected					

High-Level Tactile Inspection: Report - Access Scope




Click on link below image to open drawing in PDF viewer:






High-Level Tactile Inspection: Report - Risk Drawings










High-Level Tactile Inspection: Report - Risk Drawings
















Click on link below image to open drawing in PDF viewer:

