High Level Masonry Project Tactile safety inspection of high-level fabric

REPORT St Bridget's Kirk PIC036



October 2022



CONTROL SHEET

Document Control

Title:	Tactile safety inspection of high-level fabric Report PIC036 St Bridget's Kirk
Authors:	
Document created:	October 2022
Reviewed by:	
Date Reviewed:	15/12/2022
Approved by:	
Date of Approval:	19/12/2022
Version Number:	V0001

Version Control

Version	Date	Status	Prepared by	Amendments
V0001	10/10/2022	Draft		First draft
V0100	19/12/2022	Approved		First issue

Template version: PICxxx-T1C-HLF-REP-YYYYMMDD-X-V0400-Report

High-Level Tactile Inspection: Report - Introduction



PIC ID # ↓	PIC036	Site name	St Bridget's Kir	k	
Inspection start	27/10/2022	Inspection end	01/11/2022	Submission	19/12/2022
Lead inspector					
Other inspectors					

Introduction:

The High-Level Fabric Inspection of St Bridget's Kirk (PIC036) was lead by Inspector) and carried out with Inspectors as noted above from 27/10/2022 - 01/11/2022. The HLM Inspection Team assessed 06 zones covering the whole monument, using a range of high level access equipment including MEWP, alloy towers and ladders. Ground mats were used below MEWPs to protect the ground and archaeologically sensitive areas

HLF Inspection Risk Matrix:

HES-T1C-HLF-RAS-X-X-V0300-RiskMatrix

Consequence		1	2	3	4	5
Probability		No injury	Minor injury	Moderate injury	Major injury	Fatal or life-altering injury
5	Fabric fall almost certain	5	10	15	20	25
4	Fabric fall highly likely	4	œ	12	16	20
3	Fabric fall likely	3	6	9	12	15
2	Fabric fall unlikely	2	4	6	8	10
1	Fabric fall highly unlikely	1	2	3	4	5

RISK RATING	RISK SCORE RANGE
High	15 - 25
Medium	10 - 14
Low	1-9



Re-inspection frequency: (in years) VISITOR NUMBERS UNKNOWN - TO BE DETERMINED

		Annual Visitor Numbers					
		up to 5 k 5-20 k 20 - 100 k 100k - 2m over 2 m					
Risk	Low	5 years	5 years	5 years	4 years	4 years	
Identified Risk Rating	Medium	3 years	3 years	2.5 years	2 years	2 years	
le le	High	1 year	1 year	1 year	1 year	0.5 year	

Link to 3D model:

For access to additional 3D scan data please contact the Digital Documentation and Innovation Team toolt


HL Zones:

Zone:	Colour:	Zone Name:
1		West, North, East and partial South external elevations including East entrance steps
2		South external elevation
3		Internal elevations of church
4		Spiral stair and internal elevations of Laird's Loft (2 rooms)
5		Internal elevations of North and West boundary walls
6		External boundary wall where 1.5m + above ground level

High-Level Tactile Inspection: Report - High-Level Zoning Drawings



Click on link below image to open drawing in PDF viewer:



High-Level Tactile Inspection: Report - High-Level Zoning Drawings	

High-Level Tactile Inspection: Report - Summary dashboard



Identified Risk



Residual Risk

Residual Risk

After Inspection Action

Mitigated with applied Access Restriction in place

Inspection Action	:			
Class V Report Fabric detached	Access Restriction	Monitor Observatior / Plan Repairs		
during tactile inspection	Full site, notifiable	Partial site, notifiable	Partial site, not notifiable	= No immediate action
5	0	0	0	21
Inspection types:	Tactile	26	Visual	0

High-Level Tactile Inspection: Report - Summary dashboard



Key comments:

KEY FINDINGS

- Loose stone on Zone 3- Rebedded by MCU Class V removed
- Loose Plaster Removed Applied Conservation Notified

The second secon
PREDOMINANT RISKS:-
- Advisory to check gravestone / memorials within PIC area before site opens - outwith HLMI scope of
works




High-Level Tactile Inspection: Report - Access Scope PIC ID# **PIC036** Site name St Bridget's Kirk **Access methods:** Select all methods used to conduction inspection $oldsymbol{\psi}$ **MEWP** Design Scaffold Alloy Tower Scaffold Yes Yes Rope Access Steeplejack Ladder Yes UAV Ground Yes Binoculars / Photo Yes Other method If yes, details: Ground protection / tracking required: Yes External Contractor appointed for access requirments: Yes **Inspection info: Limitations of** Access through narrow gate and sloped access path to site. Drone was used and inspection: operated by HES trained operatives in advance of inspection taking place. **Areas not** All areas inspected inspected:

High-Level Tactile Inspection: Report - Access Scope



Click on link below image to open drawing in PDF viewer:





Click on link below image to open Interactive PDF in PDF viewer. In PDF viewer, the drawing is an interactive PDF, click on the labels to open the relevant OBS form for further information.




PIC036-HLR-Z01



PIC036-HLR-Z02




Click on link below image to open Interactive PDF in PDF viewer. In PDF viewer, the drawing is an interactive PDF, click on the labels to open the relevant OBS form for further information.




PIC036-HLR-Z03



















Click on link below image to open drawing in PDF viewer:

